



ALCO INC. HEAD OFFICE
6925 – 104 Street, Edmonton, Alberta T6H 2L5
Office: (780) 435-3502
Website: www.alcoinc.ca

December 18, 2015

Edcon Power Tongs Oilfield Services Ltd.
Box 209
Lac La Biche, Alberta
T0A 2C0

Certificate of Conformity


CUSTOMER:	Edcon Power Tongs & Oilfield Services Ltd.
CUSTOMER EQUIPMENT #:	1004
CUSTOMER RIG #:	N/A
EQUIPMENT DESCRIPTION:	Reducing Bushing
EQUIPMENT RATING:	9 5/8"
INSPECTION COMPANY / REPORT #:	Alco / H-32278
ALCO ENGINEERING FILE #:	58377-E
ALCO WORK ORDER #:	58377

This document certifies that all parts and /or assemblies for the Alco equipment referenced above have been manufactured using new materials and inspected in accordance with the customer's purchase order, as well as all applicable Alco Inc. specifications and procedures.

All material acceptances, dimensional inspections, function tests and nondestructive testing inspections were performed by Alco Inc. qualified personnel.

A handwritten signature in black ink, appearing to read "BKulak", written over a horizontal line.

Brian Kulak, P.Eng
Sr. Engineer
Alco Inc.



CERTIFICATE OF INSPECTION

Date: December 17, 2015

Equipment Owner : **Edcon Power Tong Services Ltd.**
P.O. Box 209
LacLaBiche, Alberta
T0A 2C0

Rig # :

Equipment Description: **9 5/8" - 90° - 150 Ton Elevator Bushing**
Alco

Serial Number : **1004**

Inspection Report : **H-32278**

Job Number : **58377**

The undersigned hereby certifies that an inspection has been carried out on the above mentioned equipment in accordance with the applicable standards:

CAODC R.P. 1.0, 1.0A, 2.0, 3.0, 4.0, 5.0

American Petroleum Institute Specification 8C / 7K

Inspection Method : ASTM E-709 *Standard Guide for Magnetic Particle Inspection*

Inspection Method : ASTM E-165 *Standard Guide for Liquid Penetrant Inspection*

Inspection Method: ASTM E-110 *Standard Guide For Hardness Testing*

Inspection Performed In Accordance With ASME Sec. 8, Div. 1, App. 6

Acceptance Standard: ASTM E-125 *Reference Photographs For Magnetic Particle Indications*

No Discontinuities Noted At Time Of Final Inspection
After Load Test

Technician: L. Ponech / T. Ponech / T. Babish

C.G.S.B. 10873 / 5703 / 20573

Signed: 43 
